

0727 698 670, 0786 997 693
Muguku Business Center,
2nd Floor Wing A, Suite 2R
P.O Box 1959-00902 Kikuyu
info@meransystems.com



Software Development, Mobile Apps, Geographical Information Systems(GIS), Electrical Supply Designs & L.V Construction, Water GIS

DELIVERY

DELIVERY NO: DLBBSN1ZWMH1DS

Date Issued: 18/06/2024 22:40 PM

Construction Team: DANIEL KIPNG'ENO
KIRUI

SS No. 75462 - (avia)

#	FITTINGS	UNITS	ACTUAL QTY	PREVIOUSLY ISSUED	TO ISSUE	BALANCE
1.	SHACKLE INSULATOR	EACH	214	0	114	100
2.	D-IRON	EACH	200	0	200	0
3.	BARE BINDING WIRE	EACH	119	0	12	107
4.	4 1/2X5/8 BOLT AND NUT-(M16X130)	EACH	228	0	223	5
5.	LINETAPS-50/50	EACH	243	0	52	191
6.	10MM SQ DROPPER CABLE RED	EACH	7	0	1	6
7.	10MM SQ DROPPER CABLE BLACK	EACH	7	0	1	6
8.	MCB - DOUBLE-POLE 63A	EACH	14	0	10	4
9.	MCB- DOUBLE POLE 100A	EACH	14	0	0	14
10.	SPH METER	PIECES	14	0	10	4
11.	POLE MOUNTED METER BOX	EACH	14	0	11	3
12.	READY BOARD	EACH	14	0	11	3
13.	INSULATING TAPE (BLACK & RED)	ROLLS	2.8	0	1	1.8
14.	CONSUMER INTERFACE UNIT	EACH	14	0	11	3
15.	CLOUT NAILS 2	PIECES	132	0	12	120
16.	KPLC UNIVERSAL CLAMP (METERING)	EACH	12	0	11	1
17.	SHACKLE STRAP	EACH	28	0	11	17
18.	9 X5/8 BOLT AND NUT-(M16X240)	EACH	24	0	11	13
19.	UNIVERSAL CLAMP H/D (4-WAY)	EACH	8	0	1	7
20.	UNIVERSAL CLAMP H/D (3-WAY)	EACH	8	0	1	7
21.	STAY INSULATOR (PORCELAIN)	EACH	8	0	1	7
22.	STAY BLOCK CONCRETE	EACH	10	0	8	2
23.	STAY ROD-5/8"X6" (WITH THIMBLE)	EACH	8	0	1	7

#	FITTINGS	UNITS	ACTUAL QTY	PREVIOUSLY ISSUED	TO ISSUE	BALANCE
24.	STAY WIRE-4/8"	EACH	184	0	11	173
25.	STAY PLATE	EACH	10	0	8	2
26.	WOODEN POLE 9.8M	EACH	6	0	5	1
27.	BOLT & NUT M20X350MM	EACH	2	0	1	1
28.	POLE CAP	EACH	8	0	1	7
29.	TURNBUCKLE DOUBLE EYEBOLT SWIVIL M16X250MM	EACH	4	0	1	3
30.	STAY BRACKET	EACH	6	0	1	5
31.	CONCRETE POLE 10M	EACH	4	0	1	3
32.	EARTH ROD-5X1/2"	EACH	4	0	1	3
33.	50MM SQ AA HD BARE	METER	2048	0	2000	48
34.	PME PLATE	EACH	4	0	1	3
35.	PVC CABLE GUARD FOR EARTH WIRE	EACH	4	0	1	3
36.	CLOUT NAILS 2 1/2	PIECES	32	0	11	21
37.	U-Nails	PIECES	2	0	1	1
38.	BANDT TAPE	METER	6	0	1	5
39.	PLATE HATARI DANGER AL 11"X5"	EACH	8	0	1	7
40.	11KV WOODEN POLE 11M	EACH	2	0	1	1
41.	CROSS-ARM STEEL 11KV	EACH	2	0	1	1
42.	BOLT & NUT (2X3/4) HD GALV (M20X40)	EACH	8	0	1	7
43.	BOLT & NUT M20X280MM(11X3/4)HD GALV	EACH	8	0	1	7
44.	TIE STRAP ANGLE 11KV	EACH	4	0	1	3
45.	INSULATOR PIN 11KV SPINDLE 390	EACH	6	0	1	5
46.	33KV WOODEN POLE 12M	EACH	2	0	1	1
47.	CROSS-ARM STEEL 33KV	EACH	2	0	1	1
48.	TIE STRAP ANGLE 33KV	EACH	4	0	2	2
49.	INSULATOR PIN 33KV	EACH	6	0	2	4
50.	STAY ROD 8X3/4 COMPLETE WITH TURNBUCKLE & THIMBLE	METER	2	0	2	0
51.	STAY INSULATOR HT	METER	2	0	2	0
52.	STAY WIRE -7/8	METER	32	0	22	10
53.	BOLT & NUT M16X280mm	EACH	32	0	22	10
54.	HT CLAMP - 3-WAY	METER	8	0	2	6
55.	HT CLAMP - 4-WAY	METER	8	0	2	6
56.	10MM SQ PVC INSULATED - CONCENTRIC AL CABLE	EACH	12	0	10	2

Issued By: _____

Signature: _____

Date Issued: _____

Received By: _____

Signature: _____

Date Received: _____

